

CITY OF LEE'S SUMMIT
Development Services Department
220 SE Green Street
Lee's Summit, MO 64063
(816)969-1200
DEVSERVICES.CITYOFLS.NET

Inspection Summary

Permit #: PRRES20214283
Address: 1808 SW SAGE CANYON RD, LEES SUMMIT, MO 64082

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Patrick Schonfeldt	Failed	Thursday, April 21, 2022

Corrective Action Required:

1	Misc	-secure all vertical DWV 2" or less at mid point -fireblock between top plates at finished basement, see above windows north wall bedroom #3 -basement wet bar 20 amp circuit required, countertop receptacles placement per IRC E3901.4.1/NEC 210.52(C)(1) -secure CSST gas line span along floor joist through basement den min 3" from end of joist -replace UFER GEC clamp for one rated for rebar with separation of dissimilar metals -identify GEC at termination points
---	------	--

OK TO INSULATE

Comments: