

FIRE DEPARTMENT

Prevention Division (816)969-1300

PLANS REVIEW CONDITIONS

Permit No: PRCOM20221512 Date: May 26, 2022 Project Title: KC SWAGGER Applicant: Location: ADVANTAGE FIRE PROTECTION SYSTEMS INC 2601 NE MCBAINE DR, LEES SUMMIT, MO 64064 404 B NW 11TH ST Type of Work: BLUE SPRINGS, MO 64015 Occupancy Group: S-1 Description: TENANT FINISH FOR STORAGE OF CLOTHING <NO CONTACT NAME AVAILABLE> ** Invite Planner to final to verify screening of hvac <NO CONTACT INFORMATION AVAILABLE> behind building Construction Type: Type VB (Unprotected) Map Page: Primary: (816) 224-3400

Listed below are requirements from our department for the project noted above. If you have any additional questions, please contact our department for further clarification.

Sprinkler Plan Review	Reviewed By: Jim Eden	Rejected

1. The FDC shall be on the southwest corner of the building. This will be within 100 feet of a hydrant and will not require closing Independence to access a hydrant. Verifed at inspection. Coordinate with the alarm company to ensure proper placement of the horn/strobe.

2. 2018 IFC 901.5- Installation acceptance testing. Fire detection and alarm systems, fire-extinguishing systems, fire hydrant systems, fire standpipe systems, fire pump systems, private fire service mains and all other fire protection systems and appurtenances thereto shall be subject to acceptance tests as contained in the installation standards and as approved by the fire code official. The fire code official shall be notified before any required acceptance testing. The fire code official shall be notified 48 hours before any required acceptance test.

Action required- Call (816) 969-1300 to schedule hydrostatic and flow testing.

3. The safety margin is below the 5psi standard set by the Lee's Summit Fire Department.

The applicant understands that the requirements listed above must be corrected to conform to applicable City Codes and Ordinances.