CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20215285 Address: 3635 NE AKIN DR, Unit:B, LEES SUMMIT, MO 640643635 NE AKIN DR, Unit:C, LEES SUMMIT, MO 640643635 NE AKIN DR, Unit:D, LEES SUMMIT, MO 640643635 NE AKIN DR, Unit:A, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:		Inspector:	Outcome:	Date:
All Rough Inspection - Commercial		Khanh Nguyen	Failed	Thursday, July 07, 2022
Corrective	e Action Required:			
1	Misc	ALL: -Fire caulk penetration of firewall. No taping at penetrations -Provide combustion air openings per code Protect dryer duct at wall plate penetration with min 16 gauge thick metal plate		
		UNIT A: -Vent all bathroom fans to outdoor -Provide furnace auxiliary condensate drain pan per code -Complete water heater b-vent **provide min 1″ clearance from combustible		
		-Have engineer address torn out gussets at girder truss above master bedroom		
		-Strap wall top plates lap closet	ped less than 24" in hallwa	y bathroom and bedroom
				gauge metal plate

UNIT B:

-Support plumbing at 4 ft or less above dining

-Vent master bathroom fan to outdoor

-Provide furnace auxiliary condensate drain pan per code

-Protect plumbing at laundry/bathroom bottom wall plate; Don't leave gap between protection plates

UNIT C:

-Support 3" vent pipe at 4 ft or less **above laundry
-Fb laundry/bathroom top&bottom wall plates
-Provide clearance min 1" from b-vent **move the duct away so it's not touching the b-vent

UNIT D:

-Fb wall plate penetration at master shower
-Protect AC line with 16 gauge metal plate
-Strap wall top plates lapped less than 24" in bedroom closet
-Provide min ten psi gas piping test pressure

**OK TO INSULATE

Comments: