CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #: PRCOM20215282 Address: 3655 NE AKIN DR, Unit:B, LEES SUMMIT, MO 640643655 NE AKIN DR, Unit:C, LEES SUMMIT, MO 640643655 NE AKIN DR, Unit:D, LEES SUMMIT, MO 640643655 NE AKIN DR, Unit:E, LEES SUMMIT, MO 640643655 NE AKIN DR, Unit:A, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Commercial	Khanh Nguyen	Failed	Tuesday, March 21, 2023
Corrective Action Required:			
1 Misc	UNIT A: -Complete electrical to kitchen island -Secure SE and NM cables above kitchen per code -Strap exterior wall top plates lapped less than 2 ft at master shower -Vent master bathroom fan -Provide min 1" clearance from b-vent to combustible material at roof deck sheathing		
	UNIT B: -Complete electrical to kitchen island -Secure SE and NM cables above kitchen per code -Protect dryer duct with min 16 gauge thickness metal paste -B-vent must slope upward min 1/4" per ft -Complete electrical to rear bedroom wall receptacle -Vent rear bathroom fan -Provide min 1" clearance from b-vent to roof deck sheathing		
	UNIT C: -Protect half bathroom fan duct		

-Complete electrical to kitchen island

-Secure SE cable above kitchen per code

-Protect wiring bottom wall plate at top stair landing

-Fb floor penetrations at rear bathroom tub trap and dryer duct

-Protect dryer duct with min 16 gauge thickness metal plate

-Provide min 1" clearance from b-vent to roof deck sheathing

UNIT D:

-Complete electrical to kitchen island

-Secure SE and NM cables above kitchen per code

-Provide min 1" clearance from b-vent to roof deck sheathing

UNIT E:

-Complete electrical to kitchen island

-Secure SE cable above kitchen per code

-Nail corner studs per code

-Wiring outside stair wall stud space

-Install master closet light box

-Strap exterior wall top plates lapped less than 2 ft at master shower -Provide min 1" clearance from b-vent to roof deck sheathing

**OK TO INSULATE

Comments: