

# FIRE DEPARTMENT

#### NOTIFICATIONS/CONTACT INFORMATION SECTION

## PAGE 1

## 

BUSINESS NAME	SIGNATURE AT WEST PRYOR PHASE 2 - BUILDING 1						
ADDRESS	2100 NW LOWENSTEIN DR, LEES SUMMIT, MO 64081						
OWNER/OPERATOR NAME	BRINKMANN CONSTRUCTORS:	TELEPHONE	(636) 537-9700				
ADDRESS	16650 CHESTERFIELD GROVE RD CHESTERFIELD, MO 63005 Primary: (636) 537-9700 Cell: <no cell="" phone=""></no>						

#### **EMERGENCY CONTACT INFORMATION**

NAME	TELEPHONE
1.	Requested for new building. Send emergency contact list to jim.eden@cityofls.net
2.	
3.	
4.	

### LOSS REDUCTION TYPE

⊠ Occupancy □ Semi-Annual □		Annual	Life Safety	Sprinkler	Hazardous Material Permit				
Complaint Exp	plosive Storage	🔲 UST	Post-Incident	Open Burning	Other				
CLASS:	Map#:	PFA#:	KNOX BOX:	KNOX LOCATION: C Side at FDC	PERMIT #				
R-2			Yes		20213548				
LOSS REDUCTION NARRATIVE									
Last Inspection	1st Inspection March 24, 2023	2nd	I Inspection 3	rd Inspection	4th Inspection				
INSPECTION	INSF	ECTOR	OUTCOME	DATE					
Sprinkler - Hydrostatio	c Test Jim	Eden	Passed	Tuesday, N	March 21, 2023				
Sprinkler - Flow Test	Jim	Eden	Passed	Wednesda	ay, March 22, 2023				

Passed

Wednesday, March 22, 2023

Alarm Test (single station Jim Eden

alarms tested by Dev. Services) Failed **Occupancy Inspection - Fire** Jim Eden Sunday, March 26, 2023 T.C.O. inspection for permit #20213548. 1. Provide emergency lighting in the mailbox hallway. Make the exit light a combination exit/emergency light. 2. Provide euscutcheon on sprinkler head in leasing office. Corrected at time of inspection. Seal wall penetration next to mag release junction box in hallway next to Rm.121 4. Replace smoke alarm battery in Rm.124. Chirping. 5. Provide a sprinkler head in Rm.126 to protect the kitchen. Seal ceiling penetration in bathroom of Rm.134. 7. In Rm. 222- Replace the sidewall sprinkler head on the ceiling with a pendant head and provide a sprinkler head in the closet that is greater than 24 sq. ft. 8. In the MECH. ROOM by Rm. 220, remove the sprinkler head cover and test the smoke detector. 9. Replace the smoke alarm battery in Rm. 218. Chirping. 10. Repair/add fire caulk around HVAC lines in ceiling in Rm. 215. 11. Repair/add fire caulk around HVAC lines in ceiling in Rm. 213. 12. Repair/add fire caulk around HVAC lines in ceiling in Rm. 210. 13. Repair/add fire caulk around HVAC lines in ceiling in Rm. 207. 14. Repair/add fire caulk around HVAC lines in ceiling in Rm. 204. 15. Repair/add fire caulk around HVAC lines in ceiling in Rm. 203. 16. Replace smoke alarm battery in Rm. 203. Chirping. 17. Repair emergency light in the Stair D, second floor. 18. Repair/add fire caulk around HVAC lines in Rm. 303. 19. Seal pentration at the floor/wall of Rm. 308. 20. Repair/add fire caulk around HVAC lines in Rm.313. 21. Replace smoke alarm battery in Rm.313. Chirping. 22. Replace smoke alarm battery in Rm.317. 23. Repair/add fire caulk around HVAC lines in ceiling in Rm. 314. 24. Uncover sprinkler head in HVAC closet Rm. 319. 25. Repair/add fire caulk around HVAC lines in ceiling of Rm. 321. 26. Seal ceiling penetration next to HVAC duct in Rm. 323. 27. Repair/add fire caulk around HVAC lines in ceiling of Rm. 327. 28. Replace smoke alarm battery in Rm. 329. Chirping. 29. Replace Smoke alrm battery in Rm. 322. Chirping. 30. All signage for Stair C shall indicate "Roof Access". 31. Repair/add fire caulk around HVAC lines in ceiling of Rm. 118. 32. Repair/add fire caulk around HVAC lines in ceiling of Rm. 114. 33. Repair/add fire caulk around HVAC lines in ceiling of Rm. 112. 34. Repair/add fire caulk around HVAC lines in ceiling of Rm. 111. 35. Repair/add fire caulk around HVAC lines in ceiling of Rm. 110. 36. Repair/add fire caulk around HVAC lines in ceiling of Rm. 101. 37. Provide door opening hardware on the ingress side of the hallway fire doors outside of rooms 115, 215, and 315. 38. Provide keys for Knox boxes for the sprinkler room, common area doors, elevator, elevator mechanical room, mechanical rooms, electrical room, roof hatch, and FACP. 39. Provide door opening hardware that is missing on various rooms tfrom the hallways. 40. Provide brackets/hangers for all fire extinguishers in the apartments. PREVENTION FOLLOW-UP DATE OF REPORT INSPECTOR RESPONSIBLE SIGNATURE **REQUIRED?** M. Meyer provided with Jim Eden, Asst. Chief/FM X Yes verbal report 3/24/2, followed March 26, 2023 (816) 969-1303 03/28/2023 by written report.3/26.