

VAN DEURZEN AND ASSOCIATES, P.A.

CONSULTING STRUCTURAL ENGINEERS 11011 KING STREET, SUITE 130 COMMERCE TERRACE BUILDING D OVERLAND PARK, KANSAS 66210 (913) 451 - 6305 FAX (913) 451 - 1021

Address or Project Name	City	Inspector		Date	Time
2743 SW Heartland Rd	Lee's Summit	Bob Rowe		7/15/2024	10:00
Permit #		Contractor		General/Owner	
PRRES 2024 2617		Concrete Design of KC New Mark Homes			
Inspection Type		Bill то			
Pier		Concrete Design of KC			
Areas Inspected		Current Temp 24 hr High 24 hr Low			
Deck Piers					
Site Conditions (all must comply if	f applicable)	Slab (Basemer	nt or Garage A	s Marked)	
City approved plot plan and building construction		Formed & Reinforced Per City Approved Dwgs			
plans on site.		Suspended floor slab (over usable space)			
Erosion control is in place and	Garage structural slab per approved plan				
shall not be performed if erosion control is not		Basement structural slab per approved plan			
functionally in compliance wit	6 mil vapor barrier installed – not required for garage				
requirements).	slab				
Building setbacks per approve	Isolation rings or block-outs are provided over pier pads				
Soils – bearing capacity as det	for columns				
Bearing on undisturbed s	Rubber Membrane installed where required				
Soils report (comment or attach report)		Footings			
Fill per engineering repor	Reinforced per city approved plans.				
Free of organic material	✓ Deck/porch/balcony piers				
Cold weather protection Type:		Footing – width, depth and location			
Footing Elevation Certification		☐ Solid jumps			
"Footing Elevation Certificatio	Frost depth (min. 36 inches)				
contractor has been reviewed	Column pads – basement				
allowable tolerances. Drilled Piers (refer to footings for deck piers)		Column pads — basement structural slab			
_	Column pads – garage steel columnColumn/pad at garage structural slab				
☐ Pier foundation per approved plan Quantity:		Undermined fdn elements (recommendation in			
Size:		comments and/or attached report)			
				nt rod provided	
Pogrings	Location:	ina attacinnei	it rou provided		
Bearing:			-		
Approved four (4) deck pier	rs 24" x 36" min and c	one (1) deck pie			
This is to certify that I, or qualified indivi	duals working under my directi	ion,			

This is to certify that I, or qualified individuals working under my direction, inspected and/or tested the above checked items in accordance with the applicable City approved building and site plans, codes and engineering details. The work is complete and to the best of my knowledge was found to be in substantial compliance with the approved plans and specifications.

Signed

Date 7/15/2024

