CITY OF LEE'S SUMMIT Development Services Department 220 SE Green Street Lee's Summit, MO 64063 (816)969-1200 **DEVSERVICES.CITYOFLS.NET**

Inspection Summary

Permit #:PRRES20224156Address:512 NE PROMISED VIEW DR, LEES SUMMIT, MO 64064

This work has been inspected and the inspection results noted below. Please schedule inspections once all corrective actions have been completed. Do not cover any work until approved.

Inspection:	Inspector:	Outcome:	Date:
All Rough Inspection - Residential	Khanh Nguyen	Failed	Tuesday, November 12, 2024
Corrective Action Required:			
1 Misc	-Garage exterior wall she -Provide full support for t -Provide two 1/2" anchors -Missing THJA26 hanger a -Tie down GT D07 and adj -Fb half bathroom wall fro -Parallel electrical inside -Fb penetration of prep/p -Tie down trusses above of -Support plumbing at max -Protect dryer duct at Erin -Provide engineer repair -Fb dead space at corner of -Anchor sill plates per coor -Strap top plate at south g -Install tension straps for -Fb penetrations of top pl -Secure wiring in truss space	8.5"-12" from sill plates bre athing not nailed to sill plat truss girder above garage s at each garage PFH wall t CJ03 acent trusses E12 and D08 om roof return air space at Prep rm bantry/kitchen wall plates dining rm < ten ft vertically i's WIC for damaged truss above En of Erin's WIC from both root de at Sloan's area garage where notched more south garage PFH walls per lates at foyer	rin's WIC f and space below e than 60% plan

vertical and at ceiling level; fb elevator wall from floor space
-Fb golf simulation room wall per code; draft stop ceiling space into equal spaces of no more than 1000 square ft
-Engineer address rear exterior wall at game room
-Protect plumbing at lower level kitchen wall
-Provide two lag screws at each end of deck ledger board
-Gas piping union fitting cannot be in concealed space
-Fb basement fireplace space from ceiling space; fb plumbing space in Sloan's closet; fb all basement wall space from ceiling space throughout
-Provide minimum clearance from basement fireplace flue to combustible materials
-Wall top plates and studs cut off in Sloan's future room
-Submit revised plan to city

Comments: