LEE'S SUMMIT
MISSOURI

FIRE DEPARTMENT

PLANS REVIEW CONDITIONS

Permit No: PRCOM20150474
Project Title: AMERICAN FAMILY INSURANCE
Location:
600 SW JEFFERSON ST, Unit:300, LEES SUMMIT, MO 64063600 SW JEFFERSON ST, Unit:301, LEES SUMMIT, MO 64063600 SW JEFFERSON ST, Unit:203, LEES SUMMIT, MO 64063
Type of Work:
Occupancy Group: B
Description: INTERIOR ALTERATIONS FOR TENANT FINISH
Construction Type: Type IIB (Unprotected)
Map Page: 195K

Date: April 30, 2015
Applicant:

ATRONIC ALARMS INC
8220 MELROSE DR
LENEXA, KS 66214

Primary: (913) 362-0000

Listed below are requirements from our department for the project noted above. If you have any additional questions, please contact our department for further clarification.

Alarm Plan Review **Reviewed By: Brian Austerman** **Released for Construction**

1. Duct detection shall initiate a supervosory signal at the panel along with unit shutdown

2. 2012 IFC 901.5- Installation acceptance testing. Fire detection and alarm systems, fire-extinguishing systems, fire hydrant systems, fire standpipe systems, fire pump systems, private fire service mains and all other fire protection systems and appurtenances thereto shall be subject to acceptance tests as contained in the installation standards and as approved by the fire code official. The fire code official shall be notified before any required acceptance testing. The fire code official shall be notified 48 hours before any required acceptance test.

Call (816) 969-1300 to schedule alarm testing

3. Provide a smoke detector within 10' of the new RPS

The applicant understands that the requirements listed above must be corrected to conform to applicable City Codes and Ordinances.